

7

**Northern Railway**

Head Quarters Office,  
Baroda House,  
New Delhi.

No. 229-W/113/GM/PNM/NRMU/Pt-55/10

Dt: 13/08/10.

*CS*  
General Secretary,  
NRMU, Central Office,  
12- Chemsford Road,  
New Delhi-110055.



**Sub:- Provision of Basic amenities like ~~lighting~~/lighting/Water facilities  
of level crossing gates over Northern Railway.**

**Ref:- GM/PNM/NRMU Item No. 65/09 (Review),**

\*\*\*\*\*

Reference above, enclosed please find herewith the latest position of  
water facilities at L-Xings & Action Plan.

DA/As above

*V.K. Talwar*  
13/8/2010  
**(V.K.Talwar)**  
**Executive Engineer/HQ**

Problem of Water Supply in Gang huts, L-xings & Action Plan

Divn	No. of Gang huts with Water facility	Gang huts where water not available	Action Plan	Total no. Of Level crossings	Level crossings with no water facility.	Action Plan
DLI	2171	Nil	Nil	479	42	<p>i) In Section of Sr.DEN-IDLI-(4 nos.) – For L-Xing No.16-C(DUK) pipe line to be done in current year zone 2010-11. Remaining 3 L-Xings contract in hand &amp; will be completed up to 30.9.2010</p> <p>ii) In Section of Sr.DEN-III/IDLI (4 nos) – Proposal for 3 nos. L-Xings is under process. &amp; 1 no. L-Xing is to be closed.</p> <p>iii) In Section of Sr.DEN-IV (12 nos.) - In DLI-BTI Section (9 nos L-Xings) &amp; ROK-PNP Section (3 nos L-Xings) work for providing drinking water will be completed up to 30.11.2010.</p> <p>iv) In Section of Sr.DEN-V</p>

							(22 nos L-Xings) – In DE-RE Section (11 nos L-Xings), JNC-PWL section (9 nos L-Xings)& ADEN/ NZM (2 nos L-Xings) - During summer season water level goes down, for which amount of Rs.32 lacs required for water supply. However, water is being arranged through tankers meanwhile.
<b>MB</b>	116	Nil	Nil	567	56	<p>i) In Section of AEN/HRI(18 nos L-Xings )  - The work <sup>for year</sup> already short listed in Vol-V of 2010-11.</p> <p>ii) In Section of AEN/HRI-II (24 nos. L-Xings) - The work will be proposed in DRM Lump-sum Power 2010-11.</p> <p>iii) In Section of AEN/RK (14 nos. L-Xings) – The work will be proposed in DRM Lump-sum Power 2010-11.</p>	
<b>UMB</b>	148	Nil	Nil	363	03	In 3 L-Xings work has been already completed in the month of July, 2010.	

<b>LKO</b>	809	05	LKO divn informed that in all 5 L-Xings water will be provided upto 31.10.10.	563	50	In 25 L-Xings, in the section of AEN/SLN(9nos), AEN/BSB(5nos) & AEN-II LKO(11nos.) water will be provided up-to 31.10.2010.  Remaining 25 nos L-Xings, in the section of AEN-I/LKO (9 nos.) work of water facility in L-Xings will be completed upto 28.02.2011 and in the section of AEN/RBL (5 nos.) & AEN/PBH (11 nos.) work of water facility in L-Xings will be completed upto 31.3.2010
<b>FZR</b>	262	Nil	Nil	575	26	All 26 nos.L-Xings are in Station Limit.